

## MEETING NOTES

### GREENSBORO FIRE HOUSE JOB MEETING 2/18/2014

1. Discussed Paint colors. Ceiling will all be flat white, walls off white throughout.
2. Decided not to paint exterior doors- leave as fiberglass.
3. Reviewed toilet accessories. They are OK as presented; if the fire department wants anything in addition they will add it later.
4. Bridgett selected and alternate counter top cover from standard selections.
5. Discussed Kitchen range. No information on a 34" high gas range. If that cannot be found it was agreed that a 36" high range will be acceptable, as it is important to have a gas range, and no drop-in gas ranges are available.
6. Light switches for rear entry doors are on sensors.
7. Discussed purchase of eyewash station and fire extinguishers- Fire department will supply
8. Department will furnish fire extinguishers and Manager will purchase eyewash station from web source for installation at end of job.
9. Water test for Thursday is all set- both sprinkler contractor and tester will be there. The Engineering firm will also have a representative on site to observe tests so that engineer can certify to Fire Safety. Engineer's rep. is Isaak Jensen.
10. Wayne reviewed installation of FRP panels on walls. They will be 8" panels with a joint detail at each panel end. OK by fire committee.
11. Note that painters have painted exposed sprinkler pipe at ceiling, while protecting heads for spray paint.
12. Wayne has completed steel plate repair of ceiling beam and it looks safe and secure.