

## MEETING NOTES

### GREENSBORO FIRE HOUSE JOB MEETING 3/18/2014

1. Discussed and then signed Change request No. 10 for the change to PVC baseboard at the equipment bays, and the demo of the radio closet. Total value for both changes is \$829.
2. Looked at expansion joint issue at the jobsite. Wayne reports it is a recommendation that there be a joint in a wall over 30' in length. After review it was decided we would install one relief joint in west equipment bay wall, and two in the east bay wall.
3. Discussed energy certification, reviewed possible overage on interior lights values. Valdine had the manual and after looking at that it appears by changing use to more proper category rather than simple vehicle storage we will be OK.
4. Still awaiting a letter for the 5-year pipe warranty.
5. Discussed change items outstanding:
  - a. Roofs over fans
  - b. Expansion joints
  - c. Add slop sink at mop unit in equipment bays
  - d. Add motion detector at interior west bay lights
  - e. Look at timer or other switch option for one front bay light
6. Work progress- should be 100% on building in 2 weeks:
  - a. Install kitchen and counters
  - b. Concrete pads at entries and finish front porch
  - c. Complete fan overhangs
  - d. Ceiling tiles installed
  - e. Some touchup painting
  - f. Change items as listed above
7. Discussed timing foOr final review and Certificate of occupancy by Paul Cerutti- will do +/- second week of April- Wayne will schedule finals by Electrical and Plumbing inspectors and contact Paul as well.
8. In April will need to schedule a training session for Fire Department personnel on building details and management.