

MEETING NOTES

GREENSBORO FIRE STATION JOB MEETING 2-11-14

Meeting began at the job-site, to update members who had not visited recently. Cupolas are on the roof, and drywall and completion of electric rough-in are underway inside. Siding is progressing at the rear face of the building. First two overhead doors are being installed.

1. Reviewed change proposal for reworked insulation at the concrete wall sections 6" above slab, and for low-voltage wiring at the overhead doors. Change order is approved as written.
2. Mention of water fill and test- still +/- 2 weeks away. Will be able to fire up boilers once system is filled and tested.
3. Checked and verified that rear exterior light is controlled by a switch.
4. Discussed sensor for exterior light at main entry door- mounted at outside of roof structure. This is OK. Noted that the two lights over entry doors at back of building must come on all night as well. Asked Wayne to verify that will happen.
5. Electrician for transfer panel, and door lock billings are set up to go directly to the fire department, and are not a part of this contract.
6. Note that plans did not include a tee for the domestic water. This was overlooked and will have to be added. Will need a 2" tap. Should be a small/ no-cost change.
7. Discussed drywall taping/ painting- Painting contractor is taping walls and ceilings hung by EF Wall. Above dropped ceilings in office and storage we will have only fire taping, no paint.
8. Junior has a lot of photos he can share with town for display.